

Block Prep

Block line-honed [Y / N]
Amount block decked: drvr _____; pssgr _____
Edges filed off of sharp edges [Y / N]
All boltholes thread chased [Y / N]
Oil passages rifle-brushed [Y / N]
Block washed ___ times with _____ (cleaner)
Oil galley plugs installed [Y / N]

NOTE! *Double check to make sure passenger side, rear-most lifter supply galley plug was installed. This is NOT the plug at the back of the block, rather accessed BY the plug at the back of the block.*

Cam bearings installed [Y / N]
Brand _____ Part # _____
Freeze Plugs: Brass ___ Steel ___ Sealant (if any) _____
Install dipstick tube (middle piece, in block) [Y / N]
Deck Plate used for bore/hone [Y / N]

Date section completed: _____

Notes: _____

Crank Prep

Oil holes chamfered [Y / N]
Cross-drilled [Y / N]
Journals turned: main _____; rod _____
Bearing part #'s: main _____; rod _____
Journals and oil holes cleaned [Y / N]
Turned _____" on main, and _____" on rod journals
***Offset ground [Y / N] by _____"

Crank Prep cont.

Rear seal type/part #, sealant(s) used, installation notes:

Bearing prep (if any) _____

Assembly lube used on crank/bearings _____

Rear seal lubricated [Y / N] with _____

Lube used on main cap bolts (or studs) _____

Main [bolts/studs], brand/part # _____/_____

Main caps [2 / 4]-bolt brand/part# _____/_____

Main bearing clearances:

1_____; 2_____; 3_____; 4_____; 5_____

Main cap torque steps _____, _____, _____, _____, _____, _____.

NOTE: rotate crank at end of each step to verify that there is no binding.

Main cap final torques: 1-4 _____; rear _____

Source(s) for torque specs _____

Final torque double check:

	Front	2	thrust	4	Rear
pass. side	_____	_____	_____	_____	_____
drvr. side	_____	_____	_____	_____	_____

Crankshaft endplay measurement: _____ "

Test fit windage tray, and turn crank one full turn to assure there is no interference [Y / N]

Date section completed: _____

Notes: _____

Pistons and Rods

Pistons: brand/part # _____

Piston pins: brand/part #/weight _____

***Piston valve relief/dish/dome volume _____ cc's

Piston prep (pins fitted, polishing, coatings, etc.): _____

Diameters: piston/*bore* (enter "N/C" if not checked)

1 - ____/____ 3 - ____/____ 5 - ____/____ 7 - ____/____

2 - ____/____ 4 - ____/____ 6 - ____/____ 8 - ____/____

***Average amount bored over _____"

Rods: brand/type _____

Shot peened [Y / N] ; Polished [Y / N]

Rod bolts: brand/part # _____/_____

Bolts [torqued / stretched] to _____ for rod
resizing. If torqued, bolts lubricated with

_____.

(check here if rods NOT resized _____)

Rings: brand/part # _____

Ring gap (check here ____ if rings installed w/o measure):

Top 1 ____ 3 ____ 5 ____ 7 ____

2 ____ 4 ____ 6 ____ 8 ____

2nd 1 ____ 3 ____ 5 ____ 7 ____

2 ____ 4 ____ 6 ____ 8 ____

Ring clock position:

Driver's side - top ____ o'clock; 2nd ____ o'clock

Passenger - top ____ o'clock; 2nd ____ o'clock

Type of lube used on pistons skirts/rings: _____

Pistons and Rods, cont.

Rod bearing prep: _____

Lube used on rod bearings: _____

NOTE: *remember protective caps for rod bolts during piston/rod installation.*

Rod bolts tightened to:

a final stretch of _____"; or

a final torque of _____, using _____ as lube.

Rod bearing final clearances:

1 _____ 3 _____ 5 _____ 7 _____

2 _____ 4 _____ 6 _____ 8 _____

Rotate crankshaft after each journal pair of rods/pistons are completed to verify nothing is binding, and measure side clearance.

1/2 _____, 3/4 _____, 5/6 _____, 7/8 _____

***Final deck heights:

1 _____ 3 _____ 5 _____ 7 _____

2 _____ 4 _____ 6 _____ 8 _____

Test fit windage tray, turn crank one full revolution to verify there is no interference - [Y / N]

Oil pump: brand/part # _____/_____

Oil pump driveshaft: [new / re-used old]

tabs left on _____, or ground off _____

NOTE: *remember to install driveshaft with pump if tabs are not ground off.*

Pistons and Rods, cont.

Any oil pump prep (blueprinting, etc.) _____

Pick up screen: pressed on ____, [welded / brazed] on ____
clearance to oil pan _____.

Oil pump bolts torqued to _____.

Install windage tray, and lower dipstick tube. Test fit
dipstick to assure proper installation.

Locking compound used on windage tray bolts - [Y / N]

Piston to valve clearances [____ not checked]

1 - ____/____

3 - ____/____

5 - ____/____

7 - ____/____

2 - ____/____

4 - ____/____

6 - ____/____

8 - ____/____

Date section completed: _____

Notes: _____

Camshaft

Brand _____ Grind # _____

Specs: Duration (gross)_____/____ (0.050")_____/____
Lift ____/____ Lobe separation angle _____
Advance/Retard (circle one) ground into cam ____°
Advance/Retard (circle one) as installed ____°

Lifters: brand _____ part # _____

Timing chain: brand _____ part # _____

Type of lube applied to cam lobes _____

Camshaft retaining plate bolts torqued to _____

Locking compound used? [Y / N]

Install timing gears/chain, and degree cam now

Degreeing info:

____° at 0.050" before max intake lift+

____° at 0.050" after max intake lift= _____

÷ 2 = _____ = intake centerline

Fuel pump eccentric: new _____ or used _____

Cam bolt torqued to _____. Type of locking compound
used _____

Date section completed: _____

Notes: _____

Heads & Valvetrain

Casting # _____ Date codes drvr/pssgr _____/_____

Ported by _____ to flow
_____cfm at _____" valve lift at _____" of water (intake)
_____cfm at _____" valve lift at _____" of water (exhaust)

Surfaced/milled _____" Intake face milled _____"

***Chamber volumes:

1 _____	3 _____	5 _____	7 _____
2 _____	4 _____	6 _____	8 _____

Pushrod holes enlarged for 1.65 rocker arms: [Y / N]

Exhaust crossover filled [Y / N] with _____.

Valve job angles (int) valve _____ seat _____
(exh) valve _____ seat _____

Valve guides [iron / bronze] [new / old] [honed / knurled]

Valve seals: intake _____; exhaust _____

Valve springs, brand/part #: int _____/exh _____

installed height (int/exh) _____/_____

Pressures: seat _____/_____ open _____/_____

Max safe valve lift _____/_____

Coil bind at _____/_____ ; Retainer to seal _____/_____

Heads & Valvetrain cont.

Retainers: brand/part # _____/_____; material _____

Locks: brand/part # _____/_____ [7° / 10°]

Rocker arms: brand _____; part # _____; ratio _____

Rocker studs: brand _____; part # _____; size _____
torqued to _____ with locking compound [Y / N]

Adjusting nuts: brand _____; part # _____

Pushrods: brand _____; part # _____; length _____

Head fasteners [bolts/studs]: brand _____; part # _____
if studs used, installed with locking compound [Y / N]

Head gasket: brand _____; part # _____
check for imperfections - drvr [Y / N]; pssgr [Y / N]

*** Head gasket compressed thickness 0.0”

Block deck cleaned with solvent [Y / N]

Cylinder deck cleaned with solvent [Y / N]

Lube used on head fastener threads _____

Head bolts torqued in steps of ____, ____, ____, ____, ____,
____ to a final torque of _____. Reference for torque
sequence is _____

Date section completed: _____

Notes: _____

Buttoning it up

Install new seal on timing cover. Seal part # _____

Seal lubricated with _____

____ Timing cover installed. Anti-seize on bolts [Y / N]

____ Inspect harmonic damper for damage (i.e. cracks
around keyway, rubber deterioration, etc.)

Damper (brand/part# _____ / _____)torqued to _____

SFI approved [Y / N]

____ Test fit oil pan

____ Install oil pan & gaskets. Sealant used _____

(Flywheel / flexplate) brand/part # _____ / _____

SFI approved [Y / N]

bolts torqued to _____

Locking compound used [Y / N]

NOTE: *installation with motor on engine stand may
not be possible with all stands.*

____ Install lifters, pre-lubed [Y / N] with _____

____ Install pushrods & rocker arm assemblies

Rocker arm (lash / preload) adjusted to _____

____ Install valley pan. New PCV grommet used [Y / N]

Date section completed: _____

Notes: _____

At this point, I consider the engine "built". Intake, distributor, exhaust manifold and the remaining installations are rather straight forward, and do not fall in the scope of this procedure.

Copyright 2001 Lee Atkinson, permission granted to Ty Shrake to make a free download of this document from his web page. Author retains right to end this free offer at any time, and to remove from web page.